

## CONSTRUCTION PROGRESS REPORT

<b>Attention</b>	Patrick Hancock	<b>Proj No</b>		<b>Job No</b>	C12081
<b>Client</b>	ACT Shared Services Procurement			<b>Date</b>	21-Oct-13
<b>Project</b>	<b>Cotter Rd &amp; Streeton Dr Contract Admin</b>				
<b>Contractor</b>	Cord Civil				

### Remarks

Summary of works completed during period 7/10/13 - 11/10/13

- Continued with storm water works on North side of Dixon Drive and Cotter Road.
- Continued with retaining wall construction Cotter Rd / Streeton Dr.
- Continued temporary pavement crossing construction.
- 450dia water main works are now 85% complete
- ✓ - Telstra relocation from early works now complete, this now means all early works service diversions are completed.
- Earthworks continued along Streeton Dr west side into Cotter road west bound to bridge, construction of road formation.
- The ultimate TTM design is still progressing, a meeting was held on site to program dates for the TTM arrangement to be put into operation, which is currently scheduled for 23/10/13.
- ✓ - Letter drop to Weston Creek residents to notify of the future traffic changes taking place was completed by both EDD and Cord Civil.
- ✓ - Twin 1050 SW extension now 100% complete as headwall is constructed.

### Works in Next Period

- Continue 450dia watermain replacement to the connection point along Dixon Drive.
- Continue Rock Retaining Wall.
- \* - Finalise TTM traffic signal phasing and temporary street lighting requirements, with Roads ACT input.
- Continue traffic switch pavement construction including sealing of temporary pavements
- Procure material and pay Actew quotes for 100mm dia and 150mm dia water main works
- Earthworks for Streeton Dr into Cotter Rd west bound carriageway to continue.

### Program

Program Activity	Original	Target	Completed
Possession of Site (Conditional)	08-Jul-13	08-Jul-13	08-Jul-13
Separable Portion 1 Practical Completion	30-Jun-14	14-Jul-14	
Separable Portion 2 Practical Completion	14-Jul-14	28-Jul-14	
Separable Portion 3 Practical Completion	30-Jun-14	14-Jul-14	
Separable Portion 4 Practical Completion	14-Jul-14	28-Jul-14	



**ACT**  
Government

Economic Development

2

Dear Weston Creek Resident

### **Major traffic switch on Streeton Drive from Monday 14 October 2013**

Cord Civil will be undertaking a major traffic switch along Cotter Road and Streeton Drive from 14 October 2013. This is to permit scheduled infrastructure works to be undertaken on behalf of the ACT Government as part of the Cotter Road/Streeton Drive upgrade.

The term "traffic switch" is used to define when vehicles are diverted onto the opposing carriageway where they must share the remaining carriageway with opposing traffic.

These works will include the upgrade of the existing road carriageways and the construction of two intersections to help with increased traffic flows along these routes. Traffic control devices will be in place to assist drivers with navigating the new temporary alignments.

These works are expected to occur from 14 October 2013 through to late July 2014. As such, Cord Civil will be working around your streets for the duration of the works and will endeavour to minimise disruption whilst maintaining access to your property at all times. The illustration provided on the reverse of this letter indicates where the traffic switches will take place.

The working hours are as follows:

Weekdays: 7:00am – 4:30pm

Saturday: 7:00am – 1:00pm (if required)

The Economic Development Directorate, on behalf of both the Land Development Agency and Cord Civil, wish to thank you for your patience during this time.

Should you have questions or require further information, please contact John Husband, the Senior Project Manager, on 6205 2920 or [john.husband@act.gov.au](mailto:john.husband@act.gov.au)

Yours sincerely,



Cathy Hudson  
Deputy Director-General  
October 2013

