



Site Visit Record **SVR**

Project : 0955 FRANKLIN CRIP
Principal : LDA / Sport and Recreation Services Project No. : 0955
Contractor : RAM CONSTRUCTIONS Date : 22/01/2015

Use this form to record discussions held and observations made on each visit to site during the construction phase of the project. Retain a hard copy in the project file as a quality record.

Visit : Routine Scheduled General Site Inspection

Stage : CONSTRUCTION

Present

Name	Organisation	Ref
Justin Kalinowski	Redbox Design Group	JK
David Telfer	Redbox Design Group	DT
Simon Newcombe	RAM CONSTRUCTIONS	SN
Ron Rogers	Structural Engineer	RR

Details

1.00 Review of stonewall layout and stone




4.00 **Rage Cage Slab Saw Cuts**

4.01 Rage Cage slab was inspected by JK and RR, it was noted that the slab had not been constructed to Redbox Design Drawings (ref. D904.2) and had been constructed to Rage Cage Shop Drawings. RR confirmed the installation of the additional Saw Cut joints at this time would most likely not help with additional cracking as the mesh / bars beneath the joint have not been trimmed.

- 4.02 It was also noted that the absence of the polyethylene membrane may require the addition of a sealer or equivalent to the surface of the slab to ensure rising moisture does not interfere with the applied play surface.
- 4.03 RAM to contact the supplier / manufacture of the applied surface finish and confirm installation methods and if there is any requirement or preparation required to ensure the lack of the separation layer (polyethylene sheet) will not have any impact on the performance / installation of the finish.

5.00 **Toilet structure**



6.00 **Concrete Pavement Construction**



6.00 **Setout of learn to skate formwork.**

